

Must be completed by installer

STAND	
<input type="checkbox"/>	Complete stand calibrations with no hardware limits reached.
<input type="checkbox"/>	Verify the stand goes as low as possible. Provide measurement_____.
<input type="checkbox"/>	Verify the detector is mounted correctly
<input type="checkbox"/>	Ensure cable drape is not too tight while arm angle is 90 degrees, SID is at 72", and stand is at the height minimum.
<input type="checkbox"/>	With both the arm and detector at 20-degrees, verify that the enclosure will go under the weight bearing stand.
<input type="checkbox"/>	Verify there are no broken or scratched parts
<input type="checkbox"/>	Verify tube, collimator and detector alignments.
<input type="checkbox"/>	Verify light to radiation field.
<input type="checkbox"/>	Verify that the collimator rotates.

U-ARM	
<input type="checkbox"/>	Verify no errors while operating stand.
<input type="checkbox"/>	Verify no errors going from table to chest mode using the "Move" button on remote.
<input type="checkbox"/>	Verify the SID specifies 72 inches Provide displayed value_____.
<input type="checkbox"/>	Verify APRs can be reached without errors.
<input type="checkbox"/>	Verify crash sensors are working.

IMAGES	
<input type="checkbox"/>	Create a study named "FSE Test" with 2 images. 65kv@1.6mAs: ➤ Verify smooth homogenous image with grid out. ➤ Verify no grid lines or artifacts with grid in. ➤ Leave study on worklist or completed.

GENERATOR	
<input type="checkbox"/>	Verify generator calibrations.
<input type="checkbox"/>	Verify AEC cells are balanced, cell positions are correct, and density is correct.
<input type="checkbox"/>	Verify kV Calibration.
<input type="checkbox"/>	Verify AEC Calibration.
<input type="checkbox"/>	Verify AEC tracking from 70kV to 120kV.
<input type="checkbox"/>	SHFR Generator: ➤ Log scale: 64 ➤ Buzzer Sound: ES On.

PANEL/COMPUTER/SOFTWARE	
<input type="checkbox"/>	Complete detector calibration.
<input type="checkbox"/>	Verify spatial and low and high contrast resolution.
<input type="checkbox"/>	Verify R3 is installed and functioning with typical R3 password.
<input type="checkbox"/>	Verify Detector License.
<input type="checkbox"/>	Verify Max BUT value is 1000ms.
<input type="checkbox"/>	Set up the PACS: ➤ Verify image send with test study. ➤ Verify image displays correctly on PACS.
<input type="checkbox"/>	Set up Modality Worklist: ➤ Verify worklist will populate test order.
<input type="checkbox"/>	Stitching license installed and verified (if stitching was purchased).
<input type="checkbox"/>	Make a backup of everything.

Name of Facility: _____		
Dealer: _____	System Type: _____	
Installer (Print Name) _____	Signature _____	Date _____

*****Please leave this form behind for the Applications Team*****